



SYDNEY CIVIL



IMPROVING TRAFFIC AND SAFETY IN WOLLI CREEK - CONSTRUCTION UPDATE (APRIL 2020)

Bayside Council is working to improve traffic flow and safety for road users, pedestrians and cyclists in Wolli Creek.

In January, Sydney Civil was engaged to implement the one way circuit chosen by the community, plus other improvements. These will include increased street lighting, widening and beautification of footpaths and roads, extra pedestrian crossings, adding a bicycle lane and addressing storm water issues to fix localised flooding.

The following is a brief update of works:

Progress works for April:

- Completed the channel stormwater system, kerb and gutter, and driveway reconstruction on the East side of Willis Street.
- Completed road reconstruction on Willis Street.
- Commenced grated drain channel construction on the Northern side of Arncliffe St.
- Commenced storm water works on Guess Avenue.
- Commenced grated drain channel on Arncliffe St, West of Willis St (Northern side).

Program of works for May:

- Continue drainage works on Guess Avenue.
- Continue storm water upgrade, kerb and gutter and footpath reconstruction on Arncliffe Street (North side).
- Commence road reconstruction on the North side of Arncliffe St.
- Commence road reconstruction on Guess Avenue.

Please note the new one way system is now in operation and it is a permanent traffic arrangement. Please follow all

signs and directions given by traffic controllers.



Contact:

If you have questions or concerns regarding construction works, please contact:

Isabel Neves

Community Liaison Officer

1300 997 858

community@sydneycivil.com

Telephone Interpreter Services: 131 450

Scan for additional project information:



Or visit our website:

<https://community.sydneycivil.com/arncliffe-street-wolli-creek>